BSR Compliance Report

Gateway 2 Submission Assessment

Generated: 9 March 2026

AMBER: Submission Requires Work

Some critical issues identified. Review and address highlighted items before submission.

12 items require attention before submission.

3	3	3	3
REJECTION RISKS	MISSING INFO	NEEDS CLARIFICATION	CAN BE ADDRESSED

⚠️ REJECTION RISKS (3)

Critical issues that will likely cause submission rejection. These must be addressed before submitting.

FS-001

Fire Strategy Document

This section should address: Fire Strategy Document. Fire strategy document is incomplete and does not address external wall system fire performance. Critical regulatory requirement missing. Recommended action: Engage fire engineer to complete comprehensive fire strategy covering external wall system (Owner: Fire Safety Engineer, Effort: High (2-3 weeks)).

> **Required Action:** Engage fire engineer to complete comprehensive fire strategy covering external wall system
> **Owner:** Fire Safety Engineer • **Effort:** High (2-3 weeks)

ST-003

Structural Calculations - Wind Loading

This section should address: Structural Calculations - Wind Loading. Wind loading calculations are not signed off by chartered structural engineer. BSR requires professional certification. Recommended action: Obtain chartered structural engineer certification and sign-off (Owner: Structural Engineer, Effort: Medium (1 week)).

> **Required Action:** Obtain chartered structural engineer certification and sign-off
> **Owner:** Structural Engineer • **Effort:** Medium (1 week)

AC-002

Acoustic Performance - Party Walls

This section should address: Acoustic Performance - Party Walls. Acoustic testing methodology does not comply with Approved Document E. Critical for HRB submissions. Recommended action: Revise acoustic testing plan to comply with Part E requirements (Owner: Acoustic Consultant, Effort: Medium (1-2 weeks)).

> **Required Action:** Revise acoustic testing plan to comply with Part E requirements
> **Owner:** Acoustic Consultant • **Effort:** Medium (1-2 weeks)

📋 MISSING INFORMATION (3)

Information not provided in current submission. Request these items from the client or responsible parties.

📋 What to Request from Client:

- Smoke Control System Specification
- External Cladding Material Certificates
- Fire Door Schedule

`MEP-005`

Smoke Control System Specification

This section should address: Smoke Control System Specification. Smoke control system manufacturer and model are listed as TBC. Product specifications not provided. Recommended action: Request final smoke control system specifications from MEP consultant (Owner: MEP Engineer, Effort: Low (2-3 days)).

> **Action:** Request final smoke control system specifications from MEP consultant
> **Owner:** MEP Engineer • **Effort:** Low (2-3 days)

`AR-007`

External Cladding Material Certificates

This section should address: External Cladding Material Certificates. Material certificates for external cladding system not provided. Document states certificates to be confirmed. Recommended action: Obtain and include manufacturer fire certificates for cladding system (Owner: Architect, Effort: Low (1 week)).

> **Action:** Obtain and include manufacturer fire certificates for cladding system
> **Owner:** Architect • **Effort:** Low (1 week)

FS-009

Fire Door Schedule

This section should address: Fire Door Schedule. Fire door schedule is incomplete. Several door types missing FD ratings and manufacturer information listed as to be confirmed. Recommended action: Complete fire door schedule with all FD ratings and certifications (Owner: Fire Safety Consultant, Effort: Low (3-4 days)).

> **Action:** Complete fire door schedule with all FD ratings and certifications
> **Owner:** Fire Safety Consultant • **Effort:** Low (3-4 days)

? REQUIRES CLARIFICATION (3)

Ambiguous or uncertain areas requiring professional judgement. Review with specialists to determine compliance status.

ST-008

Foundation Design - Soil Conditions

This section should address: Foundation Design - Soil Conditions. Foundation design references soil report but assumptions are unclear. Professional review required to verify compliance with site conditions. Recommended action: Structural engineer to verify foundation design against site investigation (Owner: Structural Engineer, Effort: Medium (1 week)).

> **Action:** Structural engineer to verify foundation design against site investigation
> **Owner:** Structural Engineer • **Effort:** Medium (1 week)

EN-004

Energy Performance - Thermal Bridging

This section should address: Energy Performance - Thermal Bridging. Thermal bridging calculations are present but methodology is unclear and may not align with SAP requirements. Requires specialist verification. Recommended action: SAP assessor to review and confirm thermal bridging methodology (Owner: Energy Consultant, Effort: Low (2-3 days)).

> **Action:** SAP assessor to review and confirm thermal bridging methodology
> **Owner:** Energy Consultant • **Effort:** Low (2-3 days)

AC-005

Sound Insulation - Floor Assemblies

This section should address: Sound Insulation - Floor Assemblies. Floor assembly details are ambiguous regarding acoustic performance. Documentation does not clearly demonstrate compliance with Part E. Recommended action: Clarify floor assembly acoustic specifications with consultant (Owner: Acoustic Consultant, Effort: Low (3-5 days)).

> **Action:** Clarify floor assembly acoustic specifications with consultant
> **Owner:** Acoustic Consultant • **Effort:** Low (3-5 days)

✓ CAN BE ADDRESSED (3)

Lower priority items that can be resolved with moderate effort. Address these to improve submission quality.

AR-012

Accessibility Statement - Level Access

This section should address: Accessibility Statement - Level Access. Accessibility statement addresses most requirements but level access details could be more comprehensive. Recommended action: Enhance accessibility statement with detailed level access information (Owner: Architect, Effort: Low (1-2 days)).

> **Action:** Enhance accessibility statement with detailed level access information
> **Owner:** Architect • **Effort:** Low (1-2 days)

FS-015

Fire Safety Management Plan

This section should address: Fire Safety Management Plan. Fire safety management plan is adequate but could benefit from more detail on resident communication procedures. Recommended action: Add detailed resident communication procedures to fire safety plan (Owner: Building Safety Manager, Effort: Low (2-3 days)).

> **Action:** Add detailed resident communication procedures to fire safety plan
> **Owner:** Building Safety Manager • **Effort:** Low (2-3 days)

MEP-011

Drainage System - Maintenance Schedule

This section should address: Drainage System - Maintenance Schedule. Drainage maintenance schedule provided but could be more detailed for long-term building management. Recommended action: Expand drainage maintenance schedule with detailed procedures (Owner: MEP Engineer, Effort: Low (2-3 days)).

> **Action:** Expand drainage maintenance schedule with detailed procedures
> **Owner:** MEP Engineer • **Effort:** Low (2-3 days)

→ Next Actions

1. **Immediately address Rejection Risks** - These will cause submission to be rejected
2. **Request missing information from client** - See "What to Request" summary above
3. **Review unclear items with specialists** - Professional judgement required
4. **Plan remediation for remaining items** - Improve submission quality
5. **Re-run assessment after updates** - Verify corrections before final submission